CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022

Date : 02.11.2021

GRADATION FOR WMM

Client : **Executive Engineer,** Dasarahalli Division, Bangalore.
Agency : **Sri. Panduranga,** Contractor, Bangalore.
Name of Work Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.
IS Code: : IS 2386 (Part 1):1963(RA 2011)
Date of Testing 02.11.2021
Material Type : Wet Mix Macadam

BE-14

Oven Dry.Wt, grar 10000

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Requirement as per MORTH 5th edition table no 400.13
53	0	0	0	100	100
45	234	234	2.3	97.7	95-100
22.4	2518	2752	27.5	72.5	60-80
11.2	2369	5121	51.2	48.8	40-60
4.75	1652	6773	67.7	32.3	25-40
2.36	1124	7897	79.0	21.0	15-30
0.600	742	8639	86.4	13.6	8-22
0.075	996	9635	96.4	3.6	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073.

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwari Nagar, Yelahanka New Town, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned By Scanner Go

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022

Date : 02.11.2021

GRADATION FOR WMM

Client : **Executive Engineer,** Dasarahalli Division, Bangalore.
Agency : **Sri. Panduranga,** Contractor, Bangalore.
Name of Work Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.
IS Code: : IS 2386 (Part 1):1963(RA 2011)
Date of Testing 02.11.2021
Material Type : Wet Mix Macadam

AE-14

Oven Dry.Wt, grar 10000

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Requirement as per MORTH 5th edition table no 400.13
53	0	0	0	100	100
45	230	230	2.3	97.7	95-100
22.4	2458	2688	26.9	73.1	60-80
11.2	2236	4924	49.2	50.8	40-60
4.75	1521	6445	64.5	35.6	25-40
2.36	1123	7568	75.7	24.3	15-30
0.600	602	8170	81.7	18.3	8-22
0.075	1569	9739	97.4	2.6	0-5

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರವರ
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 08[illegible] Email: civilqualityconsultants@gmail.com

Scanned By Scanner Go

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022

Date : 02.11.2021

GRADATION FOR WMM

Client : **Executive Engineer,** Dasarahalli Division, Bangalore.
Agency : **Sri. Panduranga,** Contractor, Bangalore.
Name of Work Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.
IS Code: : IS 2386 (Part 1):1963(RA 2011)
Date of Testing 02.11.2021
Material Type : Wet Mix Macadam

DE-14

Oven Dry.Wt, grar 10000

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Requirement as per MORTH 5th edition table no 400.13
53	0	0	0	100	100
45	241	241	2.4	97.6	95-100
22.4	2635	2876	28.8	71.2	60-80
11.2	2215	5091	50.9	49.1	40-60
4.75	1789	6880	68.8	31.2	25-40
2.36	1223	8103	81.0	19.0	15-30
0.600	654	8757	87.6	12.4	8-22
0.075	958	9715	97.2	2.8	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಕಿರಿಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. 29.29.೦೦ ವಿ
ಬೆಂಗಳೂರು-560073

For: CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned By Scanner Go

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022

Date: 02.11.2021

Aggregate Impact Value

Client	**Executive Engineer,** Dasarahalli Division, Bangalore.
Agency	**Sri. Panduranga,** Contractor, Bangalore.
Name of the Work	Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.
IS Code	IS 2386 (Part 4):1963(RA 2011)
Type of Mix	Wet Mix macadam
Date of Testing	02.11.2021

Sl No.	Details	Test No. 1	Test No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	387	389	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	85	87	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	302	302	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	21.96	22.37	**22.16**

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%(As per MORTH Specication table 400.12)

Note:

→ This test report should not be reproduced except in full, without written approval of the labor

→ The results indicated above are based on the tests carried out on the samples received in the la

→ Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23410441 E-Mail: civilqualityconsultants@gmail.com

Scanned By Scanner Go

CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022

Date : 02.11.2021

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: **Executive Engineer, K R Puram** Division, Bangalore.
Agency	: **Sri. Panduranga,** Contractor, Bangalore.
Name of Work	Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.
BIS code:	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	02.11.2021

Sl no	Test	1	2	Requirements as per MORTH 5th edition table no 400.12
1	Flakiness Index %	10.5	11.6	Combined Flakiness & Elongation index Max 35%
2	Elongation Index %	12.3	14.1	
	Combined Flakiness & Elongation index	22.80	25.7	

Note:

→ This test report should not be reproduced except in full, without written approval

→ The results indicated above are based on the tests carried out on the samples receiv

→ Any Query regarding the report must be reported within 30 days from the date

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned By Scanner Go

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022 Date : 02.11.2021

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: **Executive Engineer, K R Puram** Division, Bangalore.
Agency	: **Sri. Panduranga,** Contractor, Bangalore.
Name of Work	Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.
BIS code:	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	02.11.2021

Sl no	Test	1	2	Requirements as per MORTH 5th edition table no 400.12
1	Flakiness Index %	14.2	10.6	Combined Flakiness & Elongation index Max 35%
2	Elongation Index %	9.5	12.3	
	Combined Flakiness & Elongation index	23.70	22.9	

Note:

→ This test report should not be reproduced except in full, without written approval

→ The results indicated above are based on the tests carried out on the samples receiv

→ Any Query regarding the report must be reported within 30 days from the date

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned By Scanner Go

CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022

Date 04.11.2021

ATTERBERG LIMITS TEST FOR WMM

Client : **Executive Engineer,** Dasarahalli Division, Bangalore.

Agency : **Sri. Panduranga,** Contractor, Bangalore.

Name of Work Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.

IS Code: IS 2720(Part 5):1985

Date of Testing 02.11.2021 to 04.11.2021

Material Type : Wet Mix Macadam

DC 14

Sl. No.	Particulars	Test Results	Requirement as per MORTH 5th edition Cl.406.2.1.2
1	Liquid Limit	21.00	-
2	Plasticity Index, %	Non Plastic	6.0% Maximum.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಪಶ್ಚಿಮ ವಲಯ
ಬೆಂಗಳೂರು-560073

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned By Scanner Go

CIVIL QUALITY CONSULTANTS & ENGINEERS

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Job No.: CQCE/BBMP/PR/14/2021-2022

Date 04.11.2021

ATTERBERG LIMITS TEST FOR WMM

Client : **Executive Engineer,** Dasarahalli Division, Bangalore.

Agency : **Sri. Panduranga,** Contractor, Bangalore.

Name of Work Filling of Potholes in Bagalagunte in Ward No.14, BBMP, Bangalore.

IS Code: IS 2720(Part 5):1985

Date of Testing 02.11.2021 to 04.11.2021

Material Type : Wet Mix Macadam

Sl. No.	Particulars	Test Results	Requirement as per MORTH 5th edition Cl.406.2.1.2
1	Liquid Limit	23.00	-
2	Plasticity Index, %	Non Plastic	6.0% Maximum.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಬ ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned By Scanner Go